



December 2005

Project: Senior Secondary School (SSS)

Sponsor:

Location: Adukrom, Ghana

Subject: Final Report

The foundation works and pillars of the first floor have been completed and all materials for the flooring of the first floor have been purchased. A start has been made with the second floor. Due to problems the construction has slightly been delayed. A 'down-below' has been discovered. Furthermore a main-pipe line belonging to the Ghana Water Company that supplies water to the village was found right in the middle of the building during excavation of the foundation. It took 2 months to have the water company relocate this pipeline. As a result the project had to be stopped for all these 2 months.

The planning is still to open the school for the new school year in September 2006.



THE THREE BLOCKS ARE EXPOSED